

Project Update



PIERZ 169999

Project Team | August 2024 | Project Update No. 5

SEH Project Manager

Jarod Griffith, PE
218.849.0539
jgriffith@sehinc.com

SEH Field Representative

Shawn Kapsch
320.292.5389
skapsch@sehinc.com

City of Pierz

Eric Gaffke
320.429.1677

Rich Prairie Sewer & Water District

Bob Gruber
320.232.3764

General Contractor

Kuechle Underground Inc.
Chuck Geislinger
320.493.9205



The project team would like to thank you for your patience and cooperation during construction. **Expect continued disruption from your normal day-to-day routine.** Feel free to continue to contact SEH with any questions or concerns regarding the project. We hope to respond in a timely manner. However, when more than one team member needs to be consulted, it may take a little longer to provide you with accurate up-to-date information.

Just a reminder that Shawn Kapsch, SEH's Field Representative, will be on-site during active construction to observe project progress. He is the fastest link to problem solving because he communicates directly with everyone on the construction team. Do not hesitate to contact Shawn at 320.292.5389 with any questions you may have. If you are unable to reach Shawn in the field, please contact Jarod Griffith at 218.849.0539 in the SEH office.

If you wish to receive future Project Updates via email, please provide your email to Melissa Blommel at mblommel@sehinc.com.

Project Status and Schedule

The following activities have been completed since our last update:

- Storm Sewer on Summer Street and 1st Avenue SW.
- Concrete curb on Peter Avenue and 1st Avenue NE.
- Street Lighting conduit and bases on Peter Avenue and 1st Avenue NE.
- Road building activities on Summer Street and 1st Avenue SW.
- Tolerance aggregate base for paving on Peter Avenue and 1st Avenue NE.

Kuechle Underground anticipates the following tentative schedule, as of August 13th:

- Week of August 12th – Bituminous Paving on 1st Avenue NE / Peter Avenue and small utility activities on 1st Avenue NE / 1st Avenue SW / Summer Street.
- Week of August 19th – Surface Removal activities on 1st Avenue NE, green space grading on 1st Avenue NE / Peter Avenue and small utility activities on Summer Street / 1st Avenue SW.
- Week of August 26th – Concrete activities on 1st Avenue NE / 1st Avenue SW / Summer Street, green space grading on 1st Avenue NE / Peter Avenue, and small utility activities on Summer Street / 1st Avenue SW.
- Week of September 2nd – Bituminous Paving on Summer Street / 1st Avenue SW / Cassie Alley.
- Week of September 9th – Concrete activities on Summer Street / 1st Avenue SW / Cassie Alley.

Please remember that construction schedules can change at a moment's notice because of weather, delays by subcontractors, private utilities, or other unforeseen events.

Driveway Access

Please note, your driveway and or one end of your alley will not be vehicle-accessible when concrete curbs and driveway/alley aprons are being poured and curing. Concrete can take up to 7 days to properly cure prior to driving a vehicle on it. Property owners with driveways fronting streets currently under construction will need to park on side streets outside of the project area during this time.

Please continue to refrain from on-street parking within the project area until further notice.

Lead Water Service Line Replacement

The Rich Prairie Sewer and Water District existing lead / galvanized water services replacement project started the week of August 5th. Tretter Excavating completed the water service replacements on 1st Avenue NE during the week of August 5th. The current schedule is to complete the remaining water services replacements on Summer Street during the weeks of August 19th and August 26th. The LSL project schedule may impact the construction schedule of the City's street project, like installation of sidewalks and driveways. Coordination between the two projects is key to maintaining the City's street project schedule.

Construction Zone

Barricade and road closure signs may be installed throughout the project area to protect motorists during construction. Please pay careful attention to the warning signs! "Road Closed" signs are used where the road is impassable and closed to all traffic except for the Contractor's equipment or officially authorized vehicles. "Road Closed to Thru Traffic" signs are used where through traffic must detour to avoid a closure some distance beyond the sign, but where local traffic can move up to the point of closure. In this instance, local traffic would be defined as residential traffic from the particular street under construction.

As the Contractor's operations move during construction, you may observe that signs and barricades move as well. We understand this may be frustrating! Please allow extra time in your schedule as you drive through the construction zone. Please advise your family and guests to exercise caution and safe driving speeds. Be sure workers and heavy equipment operators see you before driving around them.

Short Elliott Hendrickson Inc.
2351 Connecticut Avenue, Suite 300
Sartell, MN 56377-2485

«Owner»
«Property_Address»
«City»



Project Update

2024 Street & Utility Improvements
Pierz, Minnesota

Affirmative Action–Equal Opportunity Employer